



INDIANA UNIVERSITY THEATRE

Production: PIPELINE  
By: RACHEL SHEARON Date: 01/21/24

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	
21 JAN	22	23	24	25	26	27	
	TD CNC Foam	Build Walls					
	Team A	Projections					

WEEKLY OBJECTIVE

Adjust Seating Units  
Foam Carved  
Walls Built

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28	29	30	31	1 FEB	2	3
	Team A	Attach Foam to Walls			All	Install Walls
	Team B	Team B	Team B		Install Portal	
	Cut Steel	Weld Portal	Lid Portal			
	Paint Floor					

WEEKLY OBJECTIVE

Everything in Space

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
4	5	6	7 HANG	8 HANG	9 HANG	10
	Team A	Wall Trim/Other Details			All	Adjust Masking
	Help Paint Paint Walls					VOX POP OPENS

WEEKLY OBJECTIVE

Adjust Masking

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
11	12 HANG F.D.O.S.	13 HANG	14	15 FOCUS	16 FOCUS	17
	NOTES					
	Help Paint Paint Walls					
	HOH BUILD BEGINS					

WEEKLY OBJECTIVE

Notes

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
18	19	20	21	22	23	24
	NOTES					
			TECH	TECH	TECH	DRESS

WEEKLY OBJECTIVE

Notes

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
25	26	27	28	29	1 MARCH	2
	NOTES					
	DRESS	DRESS	DRESS	HAPPY OPENING!		

WEEKLY OBJECTIVE

Notes

WEEKLY OBJECTIVES



Indiana University

**BUDGET ESTIMATION**

Production

*Pipeline*

Prepared By:

Rachel Shearon

Date:

1/17/2024

**General Information**

Show Name:	Pipeline	
Organization:	Indiana University	
Estimate by:	Rachel Shearon	Construction Period
Material Budget:	\$ 3,500.00	Start Date: 22-Jan-24
Contingency:	20% added to each unit	Strike: 18-Mar-24
Shop Time:	60 \$21.00 Hr.Rate	Tech: 21-Feb-24
Time Contingency:	1.54 added to each unit	Dress: 24-Feb-24

**Shop Time Available**

Date	Labor	Wks of	
		Hrs	Total
Monday	3	4	12
Tuesday	3	4	12
Wednesday	3	4	12
Thursday	3	4	12
Friday	3	4	12

Sub-Total:	60	hrs
Total:	270	total hrs.

Summary: Pipeline

Page	Unit	Cost Estimate	Time Estimate
1	Walls (x2)	1,017.29	105
2	Inset LED Strip	195.39	25
3			0
4			0
5			0
6			0
7			0
8			0
9			0
10			0
11			0
12			0
13			0
14			0
15			0
16			0
17			0
18			0
19			0
20			0

Sub-Total:	1,212.68	
20% Contingency:	242.54	
Total:	1,455.22	130
Budgeted Amount:	3,500.00	270
(Surplus) Deficit:	(2,044.78)	(140)



Production

# Pipeline

Prepared by:

Rachel Shearon

Indiana University

## ELEMENTS LIST

Date:

22-Jan-24

DRAFTING	BUILT	Check for Done	NOTES
		<b>Walls (X2)</b>	
		BUILD WALLS CUT FOAM ATTACH FOAM CREATE TRIM ATTACH TRIM <b>PAINT</b> INSTALL IN SPACE INSTALL REVEALS	
		<b>Plexi Portal</b>	
		CUT STEEL WELD ATTACH LID INSTALL IN SPACE	
		<b>OTHER</b>	
		SEATING CHANGEOVER ADJUST MASKING LEGS BORDER LENO FILLED SCRIM	

Rachel Wells

	Tuffak GP Poly		Allowable Load Based on Bending Stress	Allowable Load Based on Shear Stress	Allowable Load Based on Bending Deflection
Fb	13,500 psi	Allowable Bending	$w=96FbS/l^2$	$w=24AFv/1.5l$	$w=921.6EI(l/240)/l^4$
S	0.5 in <sup>3</sup> /ft	Section Modulus	wb 500 psf	wv 16000 psf	w 3.491646091 psf l/240
l	36 in	Center to Center between supports			6.983292181 l/120
Fv	6,000 psi	Allowable Sheer Stress			2.32776406 l/360
I	0.125 in <sup>4</sup> /ft	Moment of Inertia			
E	339388 psi	Modulus of Elasticity			
b	12 in				
d	0.5 in	Depth			
A	6 in <sup>2</sup> /ft	Area			

	plexi MC		Allowable Load Based on Bending Stress	Allowable Load Based on Shear Stress	Allowable Load Based on Bending Deflection
Fb	15,000 psi	Allowable Bending	$w=96FbS/l^2$	$w=24AFv/1.5l$	$w=921.6EI(l/240)/l^4$
S	0.5 in <sup>3</sup> /ft	Section Modulus	wb 555.5555556 psf	wv 16000 psf	w 4.62962963 psf l/240
l	36 in	Center to Center between supports			9.259259259 l/120
Fv	6,000 psi	Allowable Sheer Stress			3.086419753 l/360
I	0.125 in <sup>4</sup> /ft	Moment of Inertia			
E	450000 psi	Modulus of Elasticity			
b	12 in				
d	0.5 in	Depth			
A	6 in <sup>2</sup> /ft	Area			

	clear pvc		Allowable Load Based on Bending Stress	Allowable Load Based on Shear Stress	Allowable Load Based on Bending Deflection
Fb	15,000 psi	Allowable Bending	$w=96FbS/l^2$	$w=24AFv/1.5l$	$w=921.6EI(l/240)/l^4$
S	1.125 in <sup>3</sup> /ft	Section Modulus	wb 1250 psf	wv 24000 psf	w 15.625 psf l/240
l	36 in	Center to Center between supports			31.25 l/120
Fv	6,000 psi	Allowable Sheer Stress			10.41666667 l/360
I	0.421875 in <sup>4</sup> /ft	Moment of Inertia			
E	450000 psi	Modulus of Elasticity			
b	12 in				
d	0.75 in	Depth			
A	9 in <sup>2</sup> /ft	Area			

	Tuffak GP Poly		Allowable Load Based on Bending Stress	Allowable Load Based on Shear Stress	Allowable Load Based on Bending Deflection
Fb	13,500 psi	Allowable Bending	$w=96FbS/l^2$	$w=24AFv/1.5l$	$w=921.6EI(l/240)/l^4$
S	0.5 in <sup>3</sup> /ft	Section Modulus	wb 3863.586891 psf	wv 44476.47 psf	w 74.99999543 psf l/240
l	12.95067 in	Center to Center between supports			149.9999909 l/120
Fv	6,000 psi	Allowable Sheer Stress			49.99999695 l/360
I	0.125 in <sup>4</sup> /ft	Moment of Inertia			
E	339388 psi	Modulus of Elasticity			
b	12 in				
d	0.5 in	Depth			
A	6 in <sup>2</sup> /ft	Area			

Rachelle